

**DELHI STATE INDUSTRIAL & INFRASTRUCTURE DEVELOPMENT CORPORATION LIMITED**  
**OFFICE OF THE SUPERINTENDING ENGINEER (UC)**

Subject:- On going works

Dt. As on 05.03.21

Sl. No.	Assembly Constituency	Name of work	Reg. No.	Agency/ Contact Person	Amount of A.A & E.S Amount (Rs. In lacs)	Estimated cost (Rs. In lacs)	Awarded Amount (Rs. In lacs)	Date of start		Date of completion		Progress of work ( In %)			Name of Executive Engineer with Mob.	Remarks
								Stipulated date	Actual date	Stipulated date	Likely date	Upto previous week	This week	Total		
1	Badli	C/o of Road and S.W drain at Rana Park Siraspur (Part-1) in Badli A.C	418	M/s Amardeep Builders	409.59	375.31	294.92	11.12.19	11.12.19	10.12.20	31.03.21	71	4	75	Sh. Shobhite 011-29845789	Work in progress
2	Badli	C/o of Road and S.W drain at Rana Park Siraspur (Part-2) in Badli A.C	418	M/s Amardeep Builders	451.56	413.77	325.14	11.12.19	11.12.19	10.12.20	31.03.21	81	3	84		Work in progress
3	Badli	C/o of Road and S.W drain at Rana Park Siraspur (Part-3) in Badli A.C	418	M/s Amardeep Builders	401.61	367.99	289.17	11.12.19	11.12.19	10.12.20	31.03.21	72	3	75		Work in progress
4	Badli	C/o of Road and S.W drain at Rana Park Siraspur (Part-4) in Badli A.C	418	M/s Amardeep Builders	355.76	325.98	256.16	11.12.19	11.12.19	10.12.20	31.03.21	60	4	64		Work in progress
5	Badli	C/o of Road and S.W drain at Swami Sardhanand Park (Part H) Bhalswa Dairy in Badli A.C	606	M/s Amardeep Builders	411.58	377.13	311.43	11.01.20	03.01.20	10.01.21	31.03.21	78	4	82		Work in progress
6	Badli	C/o of Road and S.W drain at Shiv Puri Samay Pur in Badli A.C	460	M/s Amardeep Builders	173.47	158.94	131.25	11.01.20	03.01.20	07.10.20	31.03.21	22	1	23		Work in progress
7	Rohini	C/o of Road and S.W drain at Raja Vihar colony (Part-2) In Rohinii A.C (Reg. 107)	107	M/s Rahul Builders	368.31	337.48	283.52	23.11.19	23.11.19	22.11.20	31.03.21	82	2	84		Work in progress
8	Uttam Nagar (32)	C/o CC roads & SW drains at Pratap Garden, Uttam nagar (1310)	1310	M/s A.N.J. Builders Pvt. Ltd.	337.20	278.58	162.75	07.04.18	07.04.18	06.12.18	15.03.21	95.00	0.00	95.00	Pravandra Singh, EE, Mob. 9911241655	Work in progress The work has been held up as DJB has started laying of water lines. After laying of water lines, the work could not be started due to Covid-19. Now the work has been started .
9	Vikaspuri (31)	Chanchal Park Part-I & II Nangloi Delhi-41 (Regn. No. 763) (Part-11)	763	M/s Vinod Kumar	477.78	420.45	386.86	24.03.19	28.05.19	23.11.19	15.03.21	94.50	0.00	94.50	Pravandra Singh, EE, Mob. 9911241655	Work in progress

Sl. No.	Assembly Constituency	Name of work	Reg. No.	Agency/ Contact Person	Amount of A.A & E.S Amount (Rs. In lacs)	Estimated cost (Rs. In lacs)	Awarded Amount (Rs. In lacs)	Date of start		Date of completion		Progress of work ( In %)			Name of Executive Engineer with Mob.	Remarks
								Stipulated date	Actual date	Stipulated date	Likely date	Upto previous week	This week	Total		
10	Janakpuri (30)	Jeevan park F- Block Uttam Nagar Delhi-59 (Regn. No.1257)	1257	M/s Gaur Construction	209.70	176.59	143.03	22.03.19	27.05.19	21.09.19	15.03.21	99.00	0.00	99.00	Pravandra Singh, EE, Mob. 9911241655	Work in progress  The work has been held up as DJB has started laying of water lines. After laying of water lines, the work could not be started due to Covid-19. Now the work has been started.
11	Janakpuri (30)	Jeevan Park E- Block Pankha Road Delhi-59 (1320)	1320	M/s A.N.J. Builders Pvt. Ltd.	390.82	334.24	192.85	14.08.19	11.09.20	13.05.20	30.06.21	38.00	1.00	39.00	Pravandra Singh, EE, Mob. 9911241655	Work in progress  The development work is delayed due to DJB has started the work of laying of water line in this colony. And further, the work has been started again after NOC issued by DJB dated 08.04.2020
12	Janakpuri (30)	Jeevan Park, Pankha road, New Delhi, D-1, D-2, D-3 Block, Janakpuri AC-30 (Regn. No. 241) (Part-A) (Gali No. 1 to 14)	241	M/s A.N.J. Builders Pvt. Ltd.	365.29	314.54	181.49	14.08.19	14.08.19	13.05.20	30.06.21	0.00	0.00	0.00	Pravandra Singh, EE, Mob. 9911241655	The development work is delayed due to DJB has started the work of laying of water line in this colony but now the NOC has been received from DJB on dated 22.02.2021
13	Janakpuri (30)	Jeevan Park, Pankha road, New Delhi, D-1, D-2, D-3 Block, Janakpuri AC-30 (Part-B) (Gali No. 15 to 29)	241	M/s A.N.J. Builders Pvt. Ltd.	269.49	231.68	133.68	14.08.19	14.08.19	13.05.20	30.06.21	0.00	0.00	0.00	Pravandra Singh, EE, Mob. 9911241655	The development work is delayed due to DJB has started the work of laying of water line in this colony but now the NOC has been received from DJB on dated 22.02.2021
14	Narela	C/o Road & SW drain at D & E Block Part-III Swatantra Nagar Narela AC (Regn. No. 197B)	197-B	M/s Indus Construction Co.	426.37	375.21	213.38	09.10.2019	09.10.2019	08.07.2020	31.03.2021	91.00	4.00	95.00	Sh. Kuldeep Singh	Work in progress
15	Chhatarpur (46)	C/o C.C. Road & S.W. drain at Rajpur Khurd Colony, North Extn., Maidan Garhi, New Delhi-68, Chattarpur A.C. (Regn. No. 537)	537	M/s Uttam Construction Co.	498.51	424.89	305.37	22.03.2019	26.05.2019	21.11.2019	31.03.2021	79%	3%	82%	Er. Shree Gopal 9718005432	Work in progress
16	Bijwasan (36)	C/o C.C. Interlocking Paver Block Road & S.W. drain at Rajokari Village (Gali No. 1 to 20 Part-I) New Delhi-38, Bijwasan A.C. (Regn. No. 56-ELD)	56-ELD	M/s Uttam Construction Co.	252.48	212.23	172.74	15.06.2019	15.06.2019	14.12.2019	31.03.2021	59%	1%	60%	do	The work held up due to DJB laying SW pipe.
17	Deoli (47)	C/o C.C. Interlocking Paver Block Road and SW Drain at Sangam Vihar A-Block New Delhi-62 (Main Road) Deoli A.C. (Regn. No. 921)	921	M/s Kamal Builders	243.55	212.81	229.56	24.03.2019	26.05.2019	23.07.2019	31.03.2021	80%	0%	80%	do	Work in progress
18	Deoli (47)	C/o C.C. Interlocking Paver Block Road and SW Drain at Tigri Extn Ambedkar Nagar Sect-I New Delhi-62 (Main Road) Deoli A.C. (Regn. No. 999)	999	M/s Kamal Builders	272.46	238.25	257.00	24.03.2019	26.05.2019	23.07.2019	31.03.2021	80%	0%	80%	do	Work in progress

Sl. No.	Assembly Constituency	Name of work	Reg. No.	Agency/ Contact Person	Amount of A.A & E.S Amount (Rs. In lacs)	Estimated cost (Rs. In lacs)	Awarded Amount (Rs. In lacs)	Date of start		Date of completion		Progress of work ( In %)			Name of Executive Engineer with Mob.	Remarks
								Stipulated date	Actual date	Stipulated date	Likely date	Upto previous week	This week	Total		
19	Deoli (47)	C/o C.C. Interlocking Paver Block Road & S.W. drain at Sangam Vihar, L-1st Block, New Delhi-62, Deoli A.C. (Regn. No. 492)	492	M/s Sanjeev Kumar and Bros.	488.8	422.14	323.07	23.03.2019	26.05.2019	22.11.2019	31.03.2021	94%	0%	94%	do	Work in progress
20	Deoli (47)	C/o C.C. Interlocking Paver Block Road and S.W. drains at Sangam Vihar, L-1 A-Block, New Delhi, Deoli A.C. (Regn. No. 390)	390	M/s Rajan Builders	495.83	422.96	370.43	15.06.2019	15.06.2019	14.02.2020	31.03.2021	93%	0%	93%	do	Work in progress
21	Deoli (47)	C/o C.C. Interlocking Paver Block Road and S.W. drains at Sangam Vihar, F-Block, New Delhi-62, Deoli A.C. (Regn. No. 813)	813	M/s Sanjeev Kumar and Bros.	434.94	373.14	340.04	15.06.2019	15.06.2019	14.02.2020	31.03.2021	98%	0%	98%	do	Work in progress
22	Bijwasan (36)	C/o C.C. Interlocking Paver Block roads & S.W drains at Palam Apt. Bijwasan, Najafgarh, Delhi-61, Bijwasan A.C (Regn. No. 859)	859	M/s J.P. Kapoor	60.59	51.52	45.23	23.08.2019	23.08.2019	22.12.2019	31.03.2021	0%	0%	0%	do	Work not start due to RWA not instrested.
23	Deoli (47)	C/o C.C. Interlocking Paver Block Road and SW Drain at Defence Service Enclave (Sainik Farm) (Gali No. 16 to 30 Part-II), Deoli A.C. (Regn. No. 453)	453	M/s Naresh Kumar Aggarwal	418.98	355.31	284.28	11.09.2019	11.09.2019	10.06.2020	31.03.2021	84%	0%	84%	do	Work in progress
24	Chhatarpur (46)	C/o C.C. Interlocking Paver Block Road and S.W. drains at Saidulajab Extn. Paryavaran Complex, Delhi-30 (Gali No. 1 to 17 Part-I) Chhatarpur AC (Regn. No. 1054)	1054	M/s Harish Builders	456.74	403.75	334.31	06.10.2019	06.10.2019	05.02.2020	31.03.2021	88%	1%	89%	do	Work in progress
25	Chhatarpur (46)	C/o C.C. Interlocking Paver Block Road and S.W. drains at Saidulajab Extn. Paryavaran Complex, Delhi-30 (Gali No. 18 to 44 Part-II) Chhatarpur AC (Regn. No. 1054)	1054	M/s Harish Builders	456.21	403.22	333.86	10.10.2019	10.10.2019	09.02.2020	31.03.2021	79%	1%	80%	do	Work in progress
26	Bijwasan (36)	C/o C.C. Road and S.W Drain at Raj Nagar-II Extn. Palam Colony, New Delhi (Gali No. 5 to 20 Part-II), Bijwasan A.C. (Regn. No. 740)	740	M/s ANJ Builders Pvt. Ltd.	479.95	426.33	265.18	14.12.2019	14.12.2019	13.04.2020	31.03.2021	83%	7%	90%	do	Work stopped due to layig of SW pipe line by DJB.
27	Bijwasan (36)	C/o C.C. Road & S.W. drains at Raj Nagar-II Extn. Palam Colony, New Delhi-45 (Gali No. 27 to 29 Part-IV), Bijwasan A.C. (Regn. No. 740)	740	M/s ANJ Builders Pvt. Ltd.	478.36	425.38	269.94	14.12.2019	14.12.2019	13.04.2020	31.03.2021	95%	1%	96%	do	Work in progress

Sl. No.	Assembly Constituency	Name of work	Reg. No.	Agency/ Contact Person	Amount of A.A & E.S Amount (Rs. In lacs)	Estimated cost (Rs. In lacs)	Awarded Amount (Rs. In lacs)	Date of start		Date of completion		Progress of work ( In %)			Name of Executive Engineer with Mob.	Remarks
								Stipulated date	Actual date	Stipulated date	Likely date	Upto previous week	This week	Total		
28	Bijwasan (36)	C/o C.C. road & S.W drain at Raj Nagar-II Extn. Palam Colony, New Delhi-45 (Gali No. 30 to 33 Part-V), Bijwasan A.C. (Regn .No. 740)	740	M/s ANJ Builders Pvt. Ltd.	420.62	374.79	229.75	14.12.2019	14.12.2019	13.04.2020	31.03.2021	99%	0%	99%	do	Work stopped due to layig of SW pipe line by DJB.
29	Bijwasan (36)	C/o C.C. Road & S.W. drains at Raj Nagar-II Extn. Palam Colony, New Delhi-45 (Gali No. 34 to 38 Part-VI), Bijwasan A.C. (Regn. No. 740)	740	M/s ANJ Builders Pvt. Ltd.	465.8	412.99	256.88	14.12.2019	14.12.2019	13.04.2020	31.03.2021	98%	0%	98%	do	Work in progress
30	Bijwasan (36)	C/o C.C. roads & S.W drains at Raj Nagar-II Extn. Palam Colony, New Delhi-45 (Gali No. 39 to 46A Part-VII), Bijwasan A.C (Regn. No. 740)	740	M/s Indus Construction Co.	482.32	413.29	261.49	26.12.2019	26.12.2019	25.04.2020	31.03.2021	98%	0%	98%	do	Work in progress
31	Bijwasan (36)	C/o C.C. roads & S.W drains at Raj Nagar-II Extn. Palam Colony, New Delhi-45 (Gali No. 1 to 4 Part-I), Bijwasan A.C (Regn. No. 740)	740	M/s Amit Builders	498.8	427.58	259.67	04.01.2020	04.01.2020	03.05.2020	31.03.2021	97%	0%	97%	do	Work in progress
32	Deoli (47)	C/o C.C. Road & S.W. drains at Sangam Vihar, C-Block, Delhi-62 (Main Road), Deoli A.C. (Regn. No. 656)	656	M/s Indus Const. co.	397.71	356.29	309.04	11.01.2020	11.01.2020	10.05.2020	31.03.2021	85%	0%	85%	do	Work in progress
33	Chhatarpur (46)	C/o C.C. Interlocking Paver Block Road and S.W Drain at Chhatarpur Extn., Mehrauli New Delhi-74 (Gali No. 1 to 15 Part-I), Chhatarpur AC (Regn. No. 916)	916	M/s Indus Const. co.	417.53	369.12	277.25	11.01.2020	11.01.2020	10.05.2020	31.03.2021	98%	2%	100%	do	Work in progress
34	Chhatarpur (46)	C/o C.C. Interlocking Paver Block Road and S.W Drain at Chhatarpur Extn., Mehrauli New Delhi-74 (Gali No. 16 to 33(B) Part-II), Chhatarpur AC (Regn. No. 916)	916	M/s Indus Const. co.	437.65	385.62	280.5	11.01.2020	11.01.2020	10.05.2020	31.03.2021	67%	1%	68%	do	Work in progress
35	Chhatarpur (46)	C/o C.C. Interlocking Paver Block Road and S.W Drain at Chhatarpur Extn., Mehrauli New Delhi-74 (Gali No. 34 to 47 Part-III), Chhatarpur AC (Regn. No. 916)	916	M/s Wonder Infrastructure and Power	459.56	405.28	275.63	11.01.2020	11.01.2020	10.05.2020	31.03.2021	0%	1%	1%	do	Due to laying of water supply and IGL gas pipe line work. Work could not be started.
36	Chhatarpur (46)	C/o C.C. Interlocking Paver Block Road and S.W Drain at Chhatarpur Extn., Mehrauli New Delhi-74 (Gali No. 48 to 66 Part-IV), Chhatarpur AC (Regn. No. 916)	916	M/s Wonder Infrastructure and Power	451.54	399.67	307.78	11.01.2020	11.01.2020	10.05.2020	31.03.2021	74%	1%	75%	do	Work in progress

Sl. No.	Assembly Constituency	Name of work	Reg. No.	Agency/ Contact Person	Amount of A.A & E.S Amount (Rs. In lacs)	Estimated cost (Rs. In lacs)	Awarded Amount (Rs. In lacs)	Date of start		Date of completion		Progress of work ( In %)			Name of Executive Engineer with Mob.	Remarks
								Stipulated date	Actual date	Stipulated date	Likely date	Upto previous week	This week	Total		
37	Chhatarpur (46)	C/o C.C. Interlocking Paver Block Road and S.W Drain at Chhatarpur Extn., Mehrauli New Delhi-74 (Gali No. 67 to 85 Part-V), Chhatarpur AC (Regn. No. 916)	916	M/s Naresh Kumar Aggarwal	466.45	410.59	279.24	11.01.2020	11.01.2020	10.05.2020	31.03.2021	90%	1%	91%	do	Work in progress
38	Bijwasan (36)	C/o C.C. Interlocking Paver Block Road and S.W. drains at Natural Growth of Kapashera Village, New Delhi-37, Bijwasan A.C. (Regn. No. 37-ELD)	37-ELD	M/s Amit Builders	337.03	287.35	172.21	14.01.2020	14.01.2020	13.05.2020	31.03.2021	0%	0%	0%	do	Work in progress
39	Deoli (47)	C/o C.C. Interlocking Paver Block Road and S.W. drain at Defence Service Enclave (Sainik Farm) (Gali No. 31 to 55 Part-III), Deoli A.C.	453	M/s Indus Const. co.	367.44	311.82	213.94	14.01.2020	14.01.2020	13.05.2020	31.03.2021	0%	0%	0%	do	Work in progress
40	Deoli (47)	C/o C.C. Interlocking Paver Block Road and SW Drain at Defence Service Enclave (Sainik Farm) (Gali No. 1 to 15 Part-I), Deoli A.C. (Regn. No. 453)	453	M/s Naresh Kumar Aggarwal	453.10	384.34	307.51	11.09.2019	11.09.2019	10.06.2020	31.03.2021	0%	0%	0%	do	Work in progress
41	Dwarka	N/w : Development work in unauthorised Colonies. S/h : C/o Road and SW Drain at Shiv Puri West Sagarpur, Part-B, (Regn. No. 807) Dwarka AC-33.	807	M/s Birender Const. Co.	248.5	204.99	135.31	01.06.18	01.06.18	30.11.18	31.03.2021	61.00	0.00	61.00	Sh. A.K. Sinha, 8178490947	Drain work in progress, Hindrance due to some sewer work rectification etc. by DJB.
42	Dwarka	N/w : Development work in unauthorised Colonies. S/h : C/o Road and SW Drain at Shiv Puri West Sagarpur, Part-A, (Regn. No. 807) Dwarka AC-33.	807	M/s Birender Const. Co.	509.8	421.15	278.00	01.06.18	01.06.18	31.01.19	31.03.2021	84.00	2.00	86.00	do	Drain work in progress, Hindrance due to some sewer work rectification etc. by DJB.
43	Dwarka	C/o Road & SW drain at Jagdamba Vihar Part-A.	1174	M/s Kundu Nirman	424.90	357.73	253.99	28.05.2019	28.05.2019	27.11.2019	31.03.2021	16.00	1.00	17.00	do	Hindrance due to DJB sewerline work in progress.
44	Dwarka	C/o Road & SW drain at Jagdamba Vihar Part-B.	1174	M/s Kundu Nirman	333.74	278.96	198.06	28.05.2019	28.05.2019	27.11.2019	31.03.2021	0.00	0.00	0.00	do	Hindrance due to DJB sewerline work in progress.
45	Dwarka	C/o Road & SW drain at Mohan block, West Sagar Pur.	531	M/s Kundu Nirman	344.54	288.47	204.82	28.05.2019	28.05.2019	27.11.2019	31.03.2021	0.00	0.00	0.00	do	Hindrance due to DJB sewerline work in progress.
46	Dwarka	C/o Road & SW drain at T & P Block, West Sagar Pur Part-A.	1317	M/s Birender Const. Co.	347.23	291.35	213.01	28.05.2019	28.05.2019	27.11.2019	31.03.2021	97.00	0.00	97.00	do	Hindrance due to DJB sewerline work in progress.
47	Dwarka	C/o Road & SW drain at T & P Block, West Sagar Pur Part-B.	1317	M/s Birender Const. Co.	340.44	285.82	208.97	28.05.2019	28.05.2019	27.11.2019	31.03.2021	87.00	0.00	87.00	do	Hindrance due to DJB sewerline work in progress.
48	Dwarka	C/o Road & SW drain at J-Block West Sagar Pur Part-A.	1173	M/s Kundu Nirman	469.34	393.49	287.25	28.05.2019	28.05.2019	27.11.2019	31.03.2021	5.00	0.00	5.00	do	Hindrance due to DJB sewerline work in progress.

Sl. No.	Assembly Constituency	Name of work	Reg. No.	Agency/ Contact Person	Amount of A.A & E.S Amount (Rs. In lacs)	Estimated cost (Rs. In lacs)	Awarded Amount (Rs. In lacs)	Date of start		Date of completion		Progress of work ( In %)			Name of Executive Engineer with Mob.	Remarks
								Stipulated date	Actual date	Stipulated date	Likely date	Upto previous week	This week	Total		
49	Dwarka	C/o Road & SW drain at J-Block West Sagar Pur Part-B.	1173	M/s Kundu Nirman	284.47	238.06	173.79	28.05.2019	28.05.2019	27.11.2019	31.03.2021	0.00	0.00	0.00	do	Hindrance due to DJB sewerline work in progress.
50	Palam (37)	C/o Roads and SW drains at Durgapuri Dwarikapuri Vijay Enclave Dabri Palam Road Delhi-45 in Palam AC (Regn. No. 875)	875	M/s Vinod Kumar	541.74	474.16	294.03	17.02.19	17.02.19	16.11.19	31.03.2021	97.00	0.00	97.00	do	
51	Palam (37)	Nanda Block Mahavir Enclave Dabri	533	M/s Vinod Kumar	430.58	368.99	339.47	28.05.2019	28.05.2019	27.11.2019	31.03.2021	95.00	0.00	95.00	do	
52	Palam (37)	Tamilar Enclave Dabri Palam	709	M/s Sanjeev Kumar and Bros.	342.20	292.07	281.65	28.05.2019	28.05.2019	27.11.2019	31.03.2021	95.00	0.00	95.00	do	
53	Palam (37)	Vijay Enclave C-2 Block, Palam Dabri Road in Palam AC	1047	M/s J.B. Builders	316.17	270.42	235.27	28.05.2019	28.05.2019	27.11.2019	31.03.2021	92.00	0.00	92.00	do	
54	Palam (37)	Mahavir Enclave Part-1 A,B,C, H & I Block in Palam AC (Part-2)	1313	M/s J.B. Builders	345.28	292.68	254.63	28.05.2019	28.05.2019	27.11.2019	28.02.2021	99.00	1.00	100.00	do	
55	Najafgarh	N/w:- Development works in un-authorized colonies. S/h:- C/o Roads and SW Drains at Kashmere Enclave, (Kishan Chand Enclave & Shiv Nagar), Najafgarh AC-35 (Regn. No. 733/1639).	733	M/s Anshul Builders	198.28	159.32	126.9	10.09.16	10.09.16	09.12.16	31.03.2021	60.00	0.00	60.00	do	Revised A/A & E/S case in process.